COMPLETION REPORT

1	Name of the work	Construction of RCC deck in 4th cross Vishveshwaraiah Layout, Muneshwara Nagara & Soundarya Layout in Bagalagunte ward No 14
2	Sanctioned Estimate No. & Date	214/13-14 D: 30-10-2013
3	Head of Account which is chargeable	P-1277
4	Instrument Order NO. & Date	WONO:EE(DD)/12/11-4dt 19.12.2013.
5	Name Of Contractor	***Sri Manju B M, No. 289, 7th Cross, Bagalagunte Nagasandra Post, Bangalore.***
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MBNO 1644 pno 164364 to 164367
8	Check Measurement of the Asst	1664/ Page 164364-67
9	Name of the office/official in charge of the work	AEE (DSO)
10	a) Asst. Eng/junior Eng	D. Sowmya
	b) Asst. Exe Engineer	Ravishankar

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
Sanctioned	4895362	—	10064

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.
W-14

ASSIATANT EXECUTIVE ENGINEER

29/3